



www.johnsimsparkway.com

www.volkert.com

410 Government Avenue
Suite C
Valparaiso, FL 32580
850.678.5380
Fax 850.678.9467

Weekly Progress Meeting: June 18, 2008 at 1:30 p.m.	
Project No.: 220172-1-52-01	Project Manager: Bob Shaw
FAP No.: 4301006P	Project Administrator: Mike Luescher, P.E.
Contract No.: T3116	Contractor: APAC-Southeast, Inc.
Original Contract Amount: \$12,607,838.78	Current Contract Amount: \$12,829,572.82
Project Description: SR 85 John Sims Parkway	

Contract Time Summary as of June 15, 2008	
Original Days:	661
Weather Days:	77
Days Granted by SA:	48
Days Granted by Other:	133
Total Contract Days:	919
Days Used:	885
Days Remaining:	34
Pending Days:	2
Contract Start Date:	01/13/2006
Date of Contract Time Expiration:	07/20/2008
Scheduled Progress:	92.1%
Actual Progress:	89.8%
Contract Time Used:	96.3%

ATTENDEES:

Bruce Thomason	Volkert Construction Services, Inc.
Mike Luescher	Volkert Construction Services, Inc.
Clint Johnson	Volkert Construction Services, Inc.
JoLea Conibear	Volkert Construction Services, Inc.
Freddie Hamilton	APAC-Southeast
Randy Showers	Okaloosa County Traffic Signals
Al Poudrier	Okaloosa County Traffic Signals
David Parker	APAC-Southeast
Chris Ely	City of Niceville

Office Locations:

Mobile, Birmingham, Foley, Alabama • New Orleans, Louisiana • Ft. Walton Beach, Miami, Pensacola, Tampa, Florida • Dalton, Georgia
Chattanooga, Tennessee • Alexandria, Virginia • Washington, D.C.

I. REVIEW OF PREVIOUS MEETING'S MINUTES:

Mr. Luescher reviewed the previous meeting minutes with the group.

II. UNRESOLVED ISSUES:

Mr. Showers & Mr. Poudrier from Okaloosa Co. Traffic stated that the signalization at intersection of SR-85 & John Sims Pkwy. is still not working correctly. Mr. Luescher will investigate this problem the after meeting.

DISCUSSION OF WORK IN PROGRESS:

Mr. Luescher stated the Contractor is finishing up curb & gutter on right hand side of Government Ave. Mr. Luescher also stated that Ingram has installed Mast Arms & Signals at Government Ave. Mr. Luescher also said Coastal Material is in the process of cleaning & video inspecting pipe.

TWO WEEK LOOK AHEAD:

Mr. Luescher said Contractor will continue placing GAB in Median of John Sims Pkwy. Mr. Hamilton said Contractor plans to reconstruct Government Ave. intersection Friday night and pave Ramp A. He also stated he hoped to switch traffic onto Ramp A Friday night.

A. PLAN QUESTIONS:

Mr. Luescher said none at this time.

B. EROSION CONTROL:

Mr. Luescher asked Mr. Hamilton if he had been in-touch with Saye & Sons about the weeding of Ponds. Mr. Luescher stressed the importance of this so an inventory of replacement plants could be performed. He also stated he would like this done before Friction Course is placed.

C. MAINTENANCE OF TRAFFIC:

Mr. Luescher reminded Contractor that all old yellow striping needs grinding, and should be performed during Friday night operations. Mr. Johnson said that Gulf Coast Traffic had started laying out permanent signs.

D. SAFETY:

None at this time.

III. SUPPLEMENTAL AGREEMENTS AND CLAIMS:

Mr. Luescher said he had a Time Extension for Gulf Power's utility pole.

IV. EEO REVIEW:

Mr. Luescher said Mrs. Lunsford is waiting for OJT Trainee Carmelo Ramirez paper work from FDOT. OJT Trainee Donald Clanzy will get the rest of his training hours during the placement of Friction Course.

V. PUBLIC RELATIONS:

Mr. Luescher stated that the Bicycle Shop on Howell Rd. has not complained about dust this week. Mr. Luescher said that complaints & E-mails have slowed down.

VI. UTILITIES:

Mr. Ely from City of Niceville stated that they are waiting to raise manholes, and will coordinate with APAC.

VII. OPEN DISCUSSION:

Mr. Luescher stated straight edging of structure course should be scheduled soon in anticipation of Friction Course. Mr. Luescher also stated that he will schedule a drive through of Project with VMS.

VIII. MONTHLY ESTIMATE QUANTITIES

Cut off is Sunday July 13, 2008

IX. ACTION ITEMS:

None at this time.

X. CONCLUSION:

Meeting Adjourned

Next Meeting 1:30 pm

June 25, 2008

The next meeting will be at Niceville City Hall
City of Niceville Office's
SR 285
Niceville, Florida

Next DRB Meeting (Only if Requested)

Contact Information:

Mike Luescher, P.E.
Project Engineer

E-Mail: mluescher@volkert.com
Tele: 850.678.5380
Cell: 850.426.9806
Fax: 850.678.9467