



www.johnsimsparkway.com

www.volkert.com

410 Government Avenue
Suite C
Valparaiso, FL 32580
850.678.5380
Fax 850.678.9467

Weekly Progress Meeting: March 19, 2008 at 1:30 p.m.	
Project No.: 220172-1-52-01	Project Manager: Bob Shaw
FAP No.: 4301006P	Project Administrator: Mike Luescher, P.E.
Contract No.: T3116	Contractor: APAC-Southeast, Inc.
Original Contract Amount: \$12,607,838.78	Current Contract Amount: \$12,829,572.82
Project Description: SR 85 John Sims Parkway	

Contract Time Summary as of March 16, 2008	
Original Days:	661
Weather Days:	64
Days Granted by SA:	37
Days Granted by Other:	107
Total Contract Days:	869
Days Used:	794
Days Remaining:	75
Pending Days:	0
Contract Start Date:	01/13/2006
Date of Contract Time Expiration:	05/30/2008
Scheduled Progress:	91.4%
Actual Progress:	75.8%
Contract Time Used:	91.4%

ATTENDEES:

Mike Luescher	Volkert Construction Services, Inc.
Clint Johnson	Volkert Construction Services, Inc.
JoLea Conibear	Volkert Construction Services, Inc.
Veronica Lunsford	Volkert Construction Services, Inc.
Alan Jayroe	Volkert Construction Services, Inc.
Bob Hempton	APAC-Southeast
R.L. (Bob) Shaw	FDOT
Hays Griffin	FDOT
Bruce Price	City of Niceville
Chris Ely	City of Niceville

Office Locations:

Mobile, Birmingham, Foley, Alabama • New Orleans, Louisiana • Ft. Walton Beach, Miami, Pensacola, Tampa, Florida • Dalton, Georgia
Chattanooga, Tennessee • Alexandria, Virginia • Washington, D.C.

I. REVIEW OF PREVIOUS MEETING'S MINUTES:

Mr. Luescher reviewed the previous meeting minutes with the group.

II. UNRESOLVED ISSUES:

Mr. Luescher said none at this time.

DISCUSSION OF WORK IN PROGRESS:

Mr. Luescher said the Contractor is continuing to place GAB in median. He also stated that the Contractor is in the process of pouring concrete curb in median east of Boggy Bayou Bridge.

TWO WEEK LOOK AHEAD:

Mr. Luescher stated that Contractor plans to start pouring curb in median from Boggy Bayou Bridge to the east. He also said Contractor will be fencing and planting trees at Pond 1.

A. PLAN QUESTIONS:

Mr. Luescher said none at this time.

B. EROSION CONTROL:

Mr. Luescher stated there were some concerns with Erosion Control on Ramp C at Crestview Ave. Water is seeping down from hillside into roadway. This issue needs to be investigated and resolved.

C. MAINTENANCE OF TRAFFIC:

Mr. Luescher said a traffic shift will be done in 3 to 4 weeks at Government Ave. Mr. Shaw asked if the timing problem at Government Ave. intersection had been resolved? Mr. Luescher replied that the shopping center loop had been repaired, and the timing had been adjusted and will continued to be monitored. Mr. Shaw stated that temporary striping needs to be repainted, especially direction arrows going up Government Ave.

D. SAFETY:

Nothing at this time.

I. SUPPLEMENTAL AGREEMENTS AND CLAIMS:

Mr. Luescher stated that APAC will be requesting time due to GAB delivery delay.

II. EEO REVIEW:

Mrs. Lunsford said OJT trainee Carmelo Ramirez needs 16 more hours to graduate. She also asked if OJT trainee Donald Clanzly will be able to get all of his hours. Mr. Hempton said he would.

III. PUBLIC RELATIONS:

Mr. Luescher stated that he had received a response thanking Volkert for the information from the gentleman that contacted FDOT in Tallahassee concerning traffic back-up in the morning on John Sims Pkwy.

IV. UTILITIES:

Mr. Hempton said he had spoke with Ingram and they assured him that they would take care of power connection to control box at Government Ave.

V. OPEN DISCUSSION:

Nothing at this time.

VI. MONTHLY ESTIMATE QUANTITIES

Cut off is Sunday April 20, 2008

VII. ACTION ITEMS:

None at this time.

VIII. CONCLUSION:

Meeting Adjourned

Next Meeting 1:30 pm

April 2, 2008

The next meeting will be at Niceville City Hall
City of Niceville Office's
SR 285
Niceville, Florida

Next DRB Meeting (Only if Requested)

Contact Information:

Mike Luescher, P.E.
Project Engineer

E-Mail: mluescher@volkert.com

Tele: 850.678.5380

Cell: 850.426.9806

Fax: 850.678.9467